



Brigstock Road

Issue 6
19th June 2014



Progress Update

The under floor heating has been laid on the ground floor and screed laid on top, as well as the installation of the under floor heating manifold systems. The ground floor is now ready for the carpets and vinyls to be laid.



On the first floor, the acoustic flooring pedestals, rubber footings and joists are being laid ready for the under floor heating and manifold system installation to all the rooms, which will allow for great sound proofing, as pupils and teachers move from room to room.



Now the main roof is complete and weather tight, the solar panels are being installed, which will assist the new schools electricity requirements.

At the moment, the dado rails are being installed to each room house electrical sockets, data and power cables. Also the installation of the pipe and ductwork is progressing at a fast rate.



This time next month we hope to have a first coat paint on all the walls and a the sports hall fully boarded with screeded floors.

If you have any queries, concerns or feed back please do not hesitate contact us.

Contacts:

Courtney Edwards – 07811230579

Emergency Contact- 08457 335533


Newsletter





Kiddies Corner

Find the hidden objects in the picture and colour it in.



needle




thread spool



baseball bat




carr




fish




crescent moon



domino




screwdriver



ruler



mitten




pencil



teacup



ice-cream bar



slice of pizza

